

Annual Report Outline for North Carolina CRFL Projects

Project No:

Project Title: Chowan River Bridge Renovation Project / Edenhouse Public Fishing Pier and Boating Access Area

Grant Duration: Start Date: 7/1/2008 End Date: 6/30/2010

Period Covered by This Report:

 Start Date: 7/1/2008 End Date: 6/30/2009

Project Costs:

Proposed CRFL: 300,000 Grantee: 390,000 Total: 690,000

This Period CRFL: 0.00 Grantee: 0.00 Total: 0.00

(Separately, for each study/job proposed, describe each of the following)

Study/Job Title: Chowan River Bridge Renovation Project/Edenhouse Public Fishing Pier and Boating Access Area

Study/Job Objectives: (People-#1)-Increase shoreline based fishing opportunities for anglers who do not own boats or anglers with limited mobility; improve access to Chowan River and Albemarle Sound for anglers with/without boats.

Activity This Period:Project design completed, applied for and received required permits and project was put out to bid. Project has been bid and contracts for construction are being executed.

Deviations: None for this reporting period

Annual Report Outline for North Carolina CRFL Projects

Project No:

Project Title: Chowan River Bridge Renovation Project / Edenhous Public Fishing Pier and Boating Access Area

Grant Duration: Start Date: 7/1/2008 End Date: 6/30/2010

Period Covered by This Report:

Start Date: 7/1/2008 End Date: 6/30/2009

Project Costs:

Proposed CRFL: 200,000.00 Grantee: 0.00 Total: 200,000.00

This Period CRFL: 126,636.88 Grantee: 0.00 Total: 126,636.88

(Separately, for each study/job proposed, describe each of the following)

Study/Job Title: Chowan River Bridge Renovation Project/Edenhous Public Fishing Pier and Boating Access Area

Study/Job Objectives: (People-#1) Increase shoreline based fishing opportunities for anglers who do not own boats or anglers with limited mobility; improve access to Chowan River and Albemarle Sound for anglers with and without boats.

Activity This Period: Project design completed, applied for and received required permits and project was submitted for bidding. Project has been bid and contracts for construction are being executed.

Deviations: None for this reporting period

Annual Report Outline for North Carolina CRFL Projects

Project No: WAMI-116-08 (Contract 1212)

Project Title: Sunset Harbor/WAMI-116-08

Grant Duration: Start Date: 7/1/2008 End Date: 2/28/2010

Period Covered by This Report:
Start Date: 7/1/2008 End Date: 6/30/2009

Project Costs:

Proposed CRFL: 915,000.00 Grantee: 181,000.00 Total: 1,096,500 .00

This Period CRFL: 782,419.86 Grantee: 0.00 Total: 782,419.86

(Separately, for each study/job proposed, describe each of the following)

Study/Job Title: Sunset Harbor

Study/Job Objectives: People-#1 guaranteed continued public access , recreational and commercial, to public waters would continue.

Activity This Period: Acquired property, completed surveying, designs/layouts and soil testing. Received all required permits to include CAMA, Erosion Control, and DWQ permits. Construction set to begin in the near future

Deviations: Right of way clarification with DOT, adjacent landowner and Corp of Engineers had issues with fishing pier location which necessitated fishing pier redesign and relocation. All issues have since been resolved and construction is due to begin.

Annual Report Outline for North Carolina CRFL Projects

Project No: Contract Number 2219

Project Title: Snow's Cut Access Area

Grant Duration: Start Date: May 1, 2009 End Date: June 30, 2010

Period Covered by This Report:

Start Date: 5/1/2009 End Date: 6/30/2010

Project Costs:

Proposed CRFL: 500,000 Grantee: 521,488.00 Total: 1,021,448.00

This Period CRFL: 0.00 Grantee: 0.00 Total: 0.00

(Separately, for each study/job proposed, describe each of the following)

Study/Job Title: Snow's Cut Boating Access Area Renovation with Fishing Pier

Study/Job Objectives: People-#1 Increase boating access and shoreline based fishing opportunities for anglers who do not own boats or anglers with limited mobility; improve access to the intercoastal waterway , Carolina Beach Inlet and Cape Fear River.

Activity This Period: Design complete, processed applications for required permits, awaiting receipt of permits to proceed with construction.

Deviations: None to this point