

COASTAL RECREATIONAL FISHING LICENSE
SEMI-ANNUAL PERFORMANCE REPORT

Recipient: North Carolina Wildlife Resources Commission

Grant Award #:

Grant Title: Chowan River Bridge

Grant Award Period: July 1, 2008 – June 30, 2010

Performance Reporting Period: 7/01/2009-

Project Costs:

Expenditures for the Period:

<u>Category</u>	<u>Expenditures</u>
Personnel	
Fringe	
Travel	
Equipment	
Supplies	
Construction	
Contractual	27,771.82
Other	
Total Direct	
Indirect	
TOTAL	27,771.82

Total Cumulative Expenditures: 154,408.70

Total Remaining Balance: 45, 591.30

Description of Work: Renovation of an existing 600 ft fishing pier. Project will convert and existing concrete bridge structure into a safe functional and ADA accessible fishing pier. Two primary safety features that will be adapted to the existing bridge structure are handrails and a structure to prevent anglers casting fishing lures or weights into the new US Highway 17 Bridge which parallels at the fishing pier. Functional elements to be incorporated into the design include running water for fishing pier. Functional elements to be incorporated into the design include running water for fishing cleaning stations and restrooms, and benches. Renovation will include two 15 foot wide concrete launch ramps, one floating and two fixed courtesy docks, new bulkhead

Project Status/Work Accomplished:

Design services completed to include redevelopment. Grant balance remaining to be applied to remaining design services construction administration for next 6 months. Project in construction phase.

Deviations: None-

Additional Guidance:

N/A