

COASTAL RECREATIONAL FISHING LICENSE
SEMI-ANNUAL PERFORMANCE REPORT

Recipient: North Carolina Wildlife Resources Commission

Grant Award #:

Grant Title: Edenhouse Public Fishing Pier and Boating Access Area-Construction

Grant Award Period: July 1, 2008 – June 2010

Performance Reporting Period: 7/01/2009-

Project Costs:

Expenditures for the Period:

<u>Category</u>	<u>Expenditures</u>
Personnel	
Fringe	
Travel	
Equipment	
Supplies	
Construction	215,570.00
Contractual	
Other	
Total Direct	
Indirect	
TOTAL	215,570.00

Total Cumulative Expenditures: 215,570.00

Total Remaining Balance: 84,430.00

Description of Work: Renovation of an existing 600 ft fishing pier. Project will convert and existing concrete bridge structure into a safe functional and ADA accessible fishing pier. Two primary safety features that will be adapted to the existing bridge structure are handrails and a structure to prevent anglers casting fishing lures or weights into the new US Highway 17 Bridge which parallels at the fishing pier. Functional elements to be incorporated into the design include running water for fishing pier. Functional elements to be incorporated into the design include running water for fishing cleaning stations and restrooms, and benches. Renovation will include two 15 foot wide concrete launch ramps, one floating and two fixed courtesy docks, new bulkhead

Project Status/Work Accomplished:

Erosion control with turbidity curtain
Site and waterfront demolition completed

Dredging completed
Topsoil stripped and stockpiled
Building pad and parking lot subgrade inspected and approved
Pond excavation 95% completed
Building pad fill complete
Parking lot fill complete
Building footings complete
CMU foundation block installed
Slab prepared and ready to pour
Test pile complete
Timber pile and ramp/bulkhead installed
Sheet pile and north ramp installed
Storm drain 95% complete
Underground conduit for site lighting complete

Deviations: None

Additional Guidance-none