

Annual Report Outline for North Carolina CRFL Projects

Project No:

Project Title: Chowan River Bridge Renovation Project / Edenhause Public Fishing Pier and Boating Access Area

Grant Duration: Start Date: 7/1/2008 End Date: 6/30/2010

Period Covered by This Report:
Start Date: 7/1/2007 End Date: 6/30/2008

Project Costs:

Proposed CRFL: 200,000 Grantee: 0 Total: 200,000

This Period CRFL: 71,289.00 Grantee: 0.00 Total: 71,289.50

**No in kind match required for initially approved CRFL funds in the amount of 200K for Design Services per Application for funds dated 7/2007

(Separately, for each study/job proposed, describe each of the following)

Study/Job Title: Chowan River Bridge Renovation Project/Edenhause Public Fishing Pier and Boating Access Area

Study/Job Objectives: People-#1 Increase shoreline based fishing opportunities for anglers who do not own boats or anglers with limited mobility; improve access to Chowan River and Albemarle Sound for anglers with boats.

Activity This Period: Designer selection and execution of design agreement completed and approved by North Carolina Wildlife Resources Commission and North Carolina State Construction Office. Architectural Project Narrative and Scope of Work provided by selected Designer, JKF Architecture. Geotechnical Survey completed for project site. Memorandum of Agreement executed between North Carolina Wildlife Resources Commission and Chowan County.

Deviations: None for this reporting period